

## **Progress Report – Active Capital Projects As of October 16, 2017**

The Surrey School District currently has a large number of major capital projects in various stages of planning and construction throughout the district. The following report is provided to identify key milestone highlights for each project as well as an update on the work of the Capital Project Office.

### **Site #021 Sullivan Elementary (up to 200 Capacity Addition)**

Approvals: CPFA; Ministry of Education approved 24-Feb-2017  
Phase: Design Development  
Tender: Spring 2018  
Occupancy: September 2019

### **Site #035 Latimer Road Elementary (Building Envelope Program)**

Approvals: Ministry of Education approved planning funds 04-Nov-2014  
Phase: Working Drawings, tender ready  
Tender: Pending Ministry of Education funding approval  
Occupancy: TBD

### **Site #069 Bear Creek Elementary (Seismic Upgrade)**

Approvals: SPDR; Executive Project Board approval 22-Aug-2017  
Phase: Schematic Design  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval

### **Site #054 Mary Jane Shannon Elementary (Seismic Upgrade)**

Approvals: SPDR; Executive Project Board review and approval targeted for 17-Oct-2017  
Phase: Planning  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval

### **Site 134 Pacific Heights Elementary (up to 300 Capacity Addition)**

Approvals: Pending Ministry of Education funding approval  
Phase: Schematic Design  
Tender: Fall 2018  
Occupancy: September 2019

Progress Report – Active Capital Projects

---

**Site #137 Panorama Park Elementary (up to 200 Capacity Addition)**

Approvals: CPFA; Ministry of Education approval 22-Feb-17  
Phase: Working Drawings  
Tender: Fall 2017  
Occupancy: September 2019

**Site 164 Sullivan Heights Secondary (up to 700 Capacity Addition)**

Approvals: Target Final PDR submission to Ministry of Education 30-Oct-2017  
Phase: Planning  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval

**Site #177 Grandview Heights Area Secondary (1,500 Capacity New School)**

Approvals: CPFA; Ministry of Education approval 10-Oct-16  
Phase: Working Drawings  
Tender: January 2018  
Occupancy: September 2020

**Site 180 Douglas Area Elementary (655 Capacity New School)**

Approvals: Draft PDR submitted to Ministry of Education 28-Aug-2017  
Phase: Planning  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval

**Site #184 Clayton North Area Elementary (655 Capacity New School)**

Approvals: CPFA; Ministry of Education approval 07-Oct-16  
Phase: Working Drawings  
Tender: November 2017  
Occupancy: September 2019

**Site #206 Grandview – Edgewood Drive Area Elementary (655 Capacity New School)**

Approvals: Final PDR submitted to Ministry of Education 07-Sept- 2017  
Phase: Schematic Design  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval

Progress Report – Active Capital Projects

---

**Site #212 École Woodward Hill Elementary (up to 200 Capacity Addition)**

Approvals: CPFA; Ministry of Education approved 24-Feb-2017  
Phase: Construction 9% Complete  
Tender: Construction contract award to Olivit Construction Ltd.  
Occupancy: Fall 2018

**Site #215 École Salish Secondary (1,500 Capacity New School)**

Approvals: CPFA; Ministry of Education approval 23-Oct-2014  
Phase: Construction 84% complete  
Tender: Construction contract award to D.G.S Construction Company Ltd.  
Occupancy: Fall 2018

**Site #218 Clayton Village North West Elementary (655 Capacity New School)**

Approvals: CPFA; Ministry of Education approval 27-Jul-2017  
Phase: Design Development  
Tender: Spring 2018  
Occupancy: September 2020

**Fleetwood Area Elementary (up to 365 Addition)**

Approvals: Draft PDR to MEd, 25-Aug-2017  
Phase: Planning  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval.

Please note that the completion/occupancy dates as indicated in this report are target dates only. These dates may change as the projects proceed and unknown circumstances are clarified.

\*\*\*\*\*

**Capital Project Office Update:**

The Surrey Executive Project Board will be scheduling the next meeting shortly.