

## **Progress Report on Active Capital Projects As of December 6, 2017**

The Surrey School District currently has a large number of major capital projects in various stages of planning and construction throughout the district. The following report is provided to identify key milestone highlights for each project as well as an update on the work of the Capital Project Office.

---

### **Site 021 Sullivan Elementary (up to 200 Capacity Addition)**

Address: 6016 152 Street  
Approvals: Pending Ministry of Education funding approval  
Phase: Design Development  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval

### **Site 035 Latimer Road Elementary (Building Envelope Program)**

Address: 19233 60 Avenue  
Approvals: Ministry of Education approval received 04-Nov-2014  
Phase: Working Drawings, tender ready  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval

### **Site 069 Bear Creek Elementary (Seismic Upgrade)**

Address: 13780 80 Avenue  
Approvals: Pending Ministry of Education funding approval  
Phase: Schematic Design  
Tender: March 2018  
Occupancy: September 2018 (October 2018 for completion of the gym.)

### **Site 054 Mary Jane Shannon Elementary (Seismic Upgrade)**

Address: 10682 144 Street  
Approvals: Pending Ministry of Education funding approval  
Phase: Schematic Design  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval

### **Site 134 Pacific Heights Elementary (up to 300 Capacity Addition)**

Address: 17148 26 Avenue  
Approvals: Pending Ministry of Education funding approval  
Phase: Schematic Design  
Tender: April 2018  
Occupancy: September 2019

Progress Report – Active Capital Projects

---

**Site 137 Panorama Park Elementary (up to 200 Capacity Addition)**

Address: 12878 62 Avenue  
Approvals: Ministry of Education approval received 22-Feb-17  
Phase: Working Drawings  
Tender: January 2018  
Occupancy: September 2019

**Site 164 Sullivan Heights Secondary (up to 700 Capacity Addition)**

Address: 6248 144 Street  
Approvals: Project Definition Report options reviewed at 6-Dec-2017 Executive Project Board Meeting  
Phase: Planning  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval

**Site 177 Grandview Heights Area Secondary (1,500 Capacity New School)**

Address: 16988 25 Avenue  
Approvals: Ministry of Education approval received 10-Oct-16  
Phase: Working Drawings  
Tender: March 2018  
Occupancy: September 2020

**Site 180 Douglas Area Elementary (655 Capacity New School)**

Address: 17335 2 Avenue  
Approvals: Project Definition Report option reviewed at 6-Dec-2017 Executive Project Board Meeting  
Phase: Planning  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval

**Site 184 Clayton North Area Elementary (655 Capacity New School)**

Address: 19405 76 Avenue  
Approvals: Ministry of Education approval received 07-Oct-16  
Phase: Working Drawings  
Tender: February 2018  
Occupancy: September 2019

**Site 206 Grandview – Edgewood Drive Area Elementary (655 Capacity New School)**

Address: 16666 23 Avenue  
Approvals: Pending Ministry of Education funding approval  
Phase: Schematic Design  
Tender: November 2018  
Occupancy: September 2020

Progress Report – Active Capital Projects

---

**Site 212 École Woodward Hill Elementary (up to 200 Capacity Addition)**

Address: 6082 142 Street  
Approvals: Ministry of Education approval received 24-Feb-2017  
Phase: Construction 12% Complete  
Tender: Construction contract award to Olivit Construction Ltd.  
Occupancy: September 2018

**Site 215 École Salish Secondary (1,500 Capacity New School)**

Address: 7278 184 Street  
Approvals: Ministry of Education approval received 23-Oct-2014  
Phase: Construction 87% complete  
Tender: Construction contract award to D.G.S Construction Company Ltd.  
Occupancy: September 2018

**Site 218 Clayton Village North West Elementary (655 Capacity New School)**

Address: 18707 74 Avenue  
Approvals: Ministry of Education approval received 27-Jul-2017  
Phase: Design Development  
Tender: November 2018  
Occupancy: September 2020

**Fleetwood Area Elementary Schools (up to 365 Addition)****(Site 057 William Watson Elementary)**

Addresses: Site 057 William Watson Elementary 16450 80 Avenue  
Approvals: Project Definition Report will be reviewed at January 2018 Executive Project Board Meeting  
Phase: Planning  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval

**(Site 157 Coyote Creek Elementary and Site 160 Frost Road Elementary)**

Addresses: Site 157 Coyote Elementary 8131 156 Street  
Site 160 Frost Road Elementary 8606 162 Street  
Approvals: Project Definition Report reviewed at 6- Dec-2017 Executive Project Board Meeting  
Phase: Planning  
Tender: Pending Ministry of Education funding approval  
Occupancy: Pending Ministry of Education funding approval

Please note that the completion/occupancy dates as indicated in this report are target dates only. These dates may change as the projects proceed and unknown circumstances are clarified.

\*\*\*\*\*

**Capital Project Office Update:**

The Surrey Executive Project Board meeting was held on the morning of December 6, 2017 and an update will be provided at the next Board Meeting.