

## **Progress Report – Active Capital Projects As of February 16, 2017**

Please note that the completion/occupancy dates showing are target dates only. These dates may change as the projects proceed and unknown circumstances are clarified.

---

### **Site #021 Sullivan Elementary (up to 200 Capacity Addition)**

2016-05-24 Ministry of Education / BC Government support to proceed to design, tender and construction;  
2016-06-16 Board appointed KMBR Architects & Planners Inc. as Project Architect;  
2017 Summer Target construction contract tender date.

### **Site #035 Latimer Road Elementary (Building Envelope Program)**

2016-09-22 Board directed staff to work with Ministry of Education and BC Housing;  
2016-10-20 Board appointed Iredale Group Architecture as Project Architect;  
2016-11-04 Ministry of Education approved and provided planning funds.

### **Site #137 Panorama Park Elementary (up to 200 Capacity Addition)**

2016-05-24 Ministry of Education / BC Government support to proceed to design, tender and construction;  
2016-06-16 Board appointed KMBR Architects & Planners Inc. as Project Architect;  
2017 Summer Target construction contract tender date.

### **Site #177 Grandview Heights Area Secondary (1,500 Capacity New School)**

2016-04-21 Board appointed Craven Huston Powers Architects as Project Architect;  
2016-05-24 Ministry of Education / BC Government support to proceed to design, tender and construction;  
2016-09-22 Board approved Capital Project Funding Agreement;  
2016-11-17 Board approved sketch plans;  
2017 Fall Target construction contract tender date.

### **Site #184 Clayton North Area Elementary (80K + 525 + NLC New School)**

2016-01-14 Board appointed ThinkSpace Architecture Planning Interior Design as Project Architect;  
2016-05-24 Ministry of Education / BC Government support to proceed to design, tender and construction;  
2016-09-22 Board approved Capital Project Funding Agreement;  
2016-11-17 Board approved sketch plans;  
2017 Summer Target construction contract tender date.

Progress Report – Active Capital Projects

**Site #212 École Woodward Hill Elementary (up to 200 Capacity Addition)**

- 2016-05-24 Ministry of Education / BC Government support to proceed to design, tender and construction;
- 2016-06-16 Board appointed ThinkSpace Architecture Planning Interior Design as Project Architect;
- 2016-11-17 Board approved sketch plans;
- 2017 Spring Target construction contract tender date.

**Site #215 École Salish Secondary (1,500 Capacity New School)**

- 2013-02-15 Ministry of Education / BC Government announced project support;
- 2013-02-28 Board appointed KMBR Architects & Planners Inc. as Project Architect;
- 2014-08-28 Ministry of Education / BC Government announced funding;
- 2015-11-02 Ministry of Education / BC Government approval to proceed to tender;
- 2015-12-10 Board approved construction contract award to D.G.S Construction Company Ltd.;
- 2016-05-12 Board approved the new name 'Salish' Secondary;
- 2018-01 Target completion.

**Site #218 Clayton Village North West Elementary (80K + 525 + NLC New School)**

- 2016-01-14 Board appointed Craven Huston Powers Architects as Project Architect;
- 2016-05-24 Ministry of Education / BC Government provided preliminary support for this project;
- 2017-01-13 Project Definition Report (Business Case) has been completed by the District. Ministry funding approval pending.