

Progress Report on Active Capital Projects As of October 17, 2018

The Surrey School District currently has a large number of major capital projects in various stages of planning and construction throughout the district. The following report is provided to identify key milestone highlights for each project as well as an update on the work of the Capital Project Office.

Site 215 École Salish Secondary (1,500 Capacity New School)

Address: 7278 184 Street
Approvals: Ministry of Education approval received - October 23, 2014
Phase: Occupancy
Occupancy: September 2018
[This project will be removed from the next report.]

Site 212 École Woodward Hill Elementary (200 Capacity Addition)

Address: 6082 142 Street
Approvals: Ministry of Education approval received - March 18, 2017
Phase: Occupancy
Occupancy: September 2018
[This project will be removed from the next report.]

Site 069 Bear Creek Elementary (Seismic Upgrade – H1)

Address: 13780 80 Avenue
Approvals: Ministry of Education announcement - October 31, 2017
Phase: Construction 95%
Occupancy: September 2018 - classrooms were completed
October 31, 2018 - gym to be completed

Site 137 Panorama Park Elementary (200 Capacity Addition)

Address: 12878 62 Avenue
Approvals: Ministry of Education approval received - March 18, 2017
Phase: Construction 21%
Occupancy: September 2019

Site 184 Maddingh Road Elementary (605 Capacity New School)

Address: 19405 76 Avenue
Approvals: Ministry of Education approval received - October 7, 2016
Phase: Tender
Tender: Pending Ministry of Education revised budget approval.
Occupancy: To be determined once budget confirmed

Progress Report – Active Capital Projects

Site 206 Edgewood Drive Elementary (655 Capacity New School)

Address: 16666 23 Avenue
Approvals: Ministry of Education approval received - December 12, 2017
Phase: Tender
Tender: Pending Ministry of Education revised budget approval.
Occupancy: To be determined once budget confirmed

Site 134 Pacific Heights Elementary (300 Capacity Addition)

Address: 17148 26 Avenue
Approvals: Ministry of Education approval received - December 12, 2017
Phase: Tender
Tender: Pending Ministry of Education revised budget approval.
Occupancy: To be determined once budget confirmed

Site 177 Grandview Heights Secondary (1,500 Capacity New School)

Address: 16987 25 Avenue
Approvals: Ministry of Education approval received - October 10, 2016
Phase: Tender
Tender: Pending Ministry of Education revised budget approval.
Occupancy: To be determined once budget confirmed

Site 021 Sullivan Elementary (200 Capacity Addition)

Address: 6016 152 Street
Approvals: Ministry of Education approval received - March 18, 2017
Phase: Working Drawings 95%
Tender: Pending Ministry of Education approval.
Occupancy: September 2020 – Pending Ministry of Education approval.

Site 054 Mary Jane Shannon Elementary (Seismic Upgrade - H1)

Address: 10682 144 Street
Approvals: Ministry of Education announcement - November 16, 2017
Phase: Working Drawings 95%
Tender: Spring 2019 – Pending Ministry of Education approval.
Occupancy: January 2020 – Pending Ministry of Education approval.

Site 180 Douglas Area Elementary (605 Capacity New School)

Address: 17335 2 Avenue
Approvals: Ministry of Education approval received - April 30, 2018
Phase: Working Drawings 75%
Tender: Pending Ministry of Education revised budget approval.
Occupancy: To be determined once budget confirmed

Progress Report – Active Capital Projects

Site 218 Regent Road Elementary (655 Capacity New School)

Address: 18711 74 Avenue
Approvals: Ministry of Education approval received - August 9, 2017
Phase: Working Drawings 75%
Tender: April 2019
Occupancy: January 2021

Site 157 Coyote Creek Elementary (100 Capacity Addition)

Address: 8131 156 Street
Approvals: Ministry of Education approval received - April 30, 2018
Phase: Design Drawings
Tender: June 2019
Occupancy: September 2020

Site 160 École Frost Road Elementary (150 Capacity Addition)

Address: 8606 162 Street
Approvals: Ministry of Education approval received - April 30, 2018
Phase: Design Drawings
Tender: June 2019
Occupancy: September 2020

Site 164 Sullivan Heights Secondary (700 Capacity Addition)

Address: 6248 144 Street
Approvals: Ministry of Education approval received - July 10, 2018
Phase: Design Drawings
Tender: January 2020
Occupancy: January 2022

Site 057 William Watson Elementary (265 Capacity Addition or school replacement)

Address: 16450 80 Avenue
Approvals: Pending Ministry of Education funding approval
Phase: Design Drawings
Tender: Pending Ministry of Education approval
Occupancy: Pending Ministry of Education approval

Site 207 Sunnyside Heights Elementary (605 Capacity New School)

Address: 1960 165A Street - TBC
Approvals: Ministry of Education support to proceed to PDR stage - March 26, 2018
Phase: Planning
Tender: Pending Ministry of Education funding approval
Occupancy: Pending Ministry of Education funding approval

Progress Report – Active Capital Projects

Site 081 Holly Elementary (Seismic Upgrade – H1)

Address: 10719 150 Street
Approvals: Ministry of Education support to proceed to PDR stage - March 26, 2018
Phase: Planning
Tender: Pending Ministry of Education funding approval
Occupancy: Pending Ministry of Education funding approval

Site 090 George Greenaway Elementary (Seismic Upgrade – H1)

Address: 17285 61A Avenue
Approvals: Ministry of Education support to proceed to PDR stage - March 26, 2018
Phase: Planning
Tender: Pending Ministry of Education funding approval
Occupancy: Pending Ministry of Education funding approval

Site 044 Prince Charles Elementary (Seismic Upgrade – H1)

Address: 12405 100 Avenue
Approvals: Ministry of Education support to proceed to PDR stage - March 26, 2018
Phase: Planning
Tender: Pending Ministry of Education funding approval
Occupancy: Pending Ministry of Education funding approval

Site 022 Queen Elizabeth Secondary (Seismic Upgrade – H1)

Address: 9457 King George Blvd
Approvals: Ministry of Education support to proceed to PDR stage - March 26, 2018
Phase: Planning
Tender: Pending Ministry of Education funding approval
Occupancy: Pending Ministry of Education funding approval

Please note that the completion/occupancy dates as indicated in this report are target dates only. These dates may change as the projects proceed and unknown circumstances are clarified.

Capital Project Executive Board Update:

The Capital Project Executive Board next meeting will be held on Wednesday, October 17th.