

Progress Report on Active Capital Projects As of March 10, 2021

The Surrey School District currently has a large number of major capital projects in various stages of planning and construction throughout the district. The following report is provided to identify key milestone highlights for each project as well as an update on the work of the Capital Project Office.

Capital Project in Design and Construction Phase:

Site 157 Coyote Creek Elementary (4-Classroom Addition)

Address: 8131 156 Street
Approvals: Ministry of Education approval received - April 30, 2018
Phase: Construction 100%
Construction contract awarded to Mierau Contractors Ltd.
Occupancy: February 2021
(This project will be removed from the next report.)

Site 184 Madaugh Elementary (25-Classroom New School)

Address: 19405 76 Avenue
Approvals: Ministry of Education revised budget approved December 6, 2018
Phase: Construction 98%
Construction contract awarded to Pro-Can Construction Group Corp.
Occupancy: March 2021

Site 177 Grandview Heights Secondary (60-Classroom New School)

Address: 16987 25 Avenue
Approvals: Ministry of Education revised budget approved December 6, 2018
Phase: Construction 90%
Construction contract awarded to Yellowridge Construction Ltd.
Occupancy: September 2021

Site 021 Sullivan Elementary (8-Classroom Addition)

Address: 6016 152 Street
Approvals: Ministry of Education approval received - March 18, 2017
Phase: Construction 78%
Addition Project through Construction Management with Clark Builders.
Construction contract awarded.
Occupancy: June 2021

Progress Report – Active Capital Projects

Site 081 Holly Elementary (Seismic Upgrade)

Address: 10719 150 Street
Approvals: Ministry of Education approval received – August 27, 2019
Phase: Construction 21%
Tender: Seismic Project through Construction Management with Clark Builders.
Occupancy: January 2022

Site 090 George Greenaway Elementary (Seismic Upgrade)

Address: 17285 61A Avenue
Approvals: Ministry of Education approval received – August 27, 2019
Phase: Construction 19%
Tender: Seismic Project through Construction Management with Clark Builders.
Occupancy: January 2022

Site 164 Sullivan Heights Secondary (28-Classroom Addition)

Address: 6248 144 Street
Approvals: Ministry of Education approval received – July 10, 2018
Phase: Construction 30%
Construction contract awarded to Dawson Wallace Construction Ltd.
Occupancy: March 2022

Site 218 Regent Road Elementary (27-Classroom New School)

Address: 18711 74 Avenue
Approvals: Ministry of Education approval received - August 9, 2017
Phase: Construction 22%
Construction Contract awarded to Yellowridge Construction Ltd.
Occupancy: September 2022

Site 202 Sunnyside Elementary (10-Classroom Addition)

Address: 2828 159 Street
Approvals: Ministry of Education approval received - February 11, 2020
Phase: Tender
Tender: Spring 2021
Occupancy: Fall 2022

Site 009 White Rock Elementary (8-Classroom Addition)

Address: 1273 Fir Street
Approvals: Ministry of Education approval received – April 20, 2020
Phase: Design
Tender: Spring 2021
Occupancy: Fall 2022

Progress Report – Active Capital Projects

Site 044 Prince Charles Elementary (Seismic Upgrade)

Address: 12405 100 Avenue
Approvals: Ministry of Education approval received – April 23, 2020
Phase: Pre-Tender
Tender: Seismic Project through Construction Management with Kinetic Construction Ltd.
Tender – Spring 2021
Occupancy: Fall 2022

Site 022 Queen Elizabeth Secondary (Seismic Upgrade)

Address: 9457 King George Blvd
Approvals: Ministry of Education approval received – July 15, 2020
Phase: Pre-Tender
Tender: Seismic Project through Construction Management with Kinetic Construction Ltd.
Tender – Spring 2021
Occupancy: Fall 2022

Site 188 Morgan Elementary (8-Classroom Addition)

Address: 3366 156A Street
Approvals: Ministry of Education approval received – June 3, 2020
Phase: Design
Tender: Fall 2021
Occupancy: Spring 2023

Site 040 K. B. Woodward Elementary (8-Classroom Addition)

Address: 13130 106 Avenue
Approvals: Ministry of Education approval received – June 8, 2020
Phase: Design
Tender: Fall 2021
Occupancy: Spring 2023

Site 207 Ta'talu Elementary (27-Classroom New School)

Address: 1960 165A Street - TBC
Approvals: Ministry of Education approval received - April 6, 2020
Phase: Design
Tender: Fall 2021
Occupancy: Fall 2023

Progress Report – Active Capital Projects

Building Envelope Projects:**Site 170 Ocean Cliff Elementary (Building Envelope Project)**

Address: 12550 20 Avenue
Approvals: Ministry of Education approval received
Phase: Construction 10%
Consultant contract awarded to IRC Building Sciences Group
Construction contract awarded to Olympic Projects Ltd
Completion: April 2021

Site 147 Westerman Elementary (Building Envelope Project)

Address: 12550 20 Avenue
Approvals: Ministry of Education approval received
Phase: BP in progress with City of Surrey
Consultant contract awarded to Iredale Architecture
Completion: August 2021

Site 157 Coyote Creek Elementary (Building Envelope Project)

Address: 8131 156 Avenue
Approvals: Ministry of Education approval received
Phase: Design Phase
Consultant contract awarded to Morrison Hershfield
Completion: Pending – est. 2022

Site 160 Frost Road Elementary (Building Envelope Project)

Address: 8606 162 Street
Approvals: Ministry of Education approval received
Phase: Design Phase
Consultant contract awarded to Morrison Hershfield
Completion: Pending – est. 2022

Progress Report – Active Capital Projects

Planning – Business Case**Site 115 New Elementary (27 - Classroom New School)**

Address: 5855 148 Street (tbc)
Approvals: Ministry of Education support to proceed to PDR
Phase: Planning
Tender: Pending Ministry of Education funding approval
Occupancy: Pending Ministry of Education funding approval

Site 118 South Meridian Elementary (8-Classroom Addition)

Address: 16244 13 Avenue
Approvals: Ministry of Education support to proceed to PDR
Phase: Planning
Tender: Pending Ministry of Education funding approval
Occupancy: Pending Ministry of Education funding approval

Site 161 Semiahmoo Trail Elementary (8-Classroom Addition)

Address: 3040 145A Street
Approvals: Ministry of Education support to proceed to PDR
Phase: Planning
Tender: Pending Ministry of Education funding approval
Occupancy: Pending Ministry of Education funding approval

Site 048 Kwantlen Park Secondary (12-Classroom Addition)

Address: 10441 132 Street
Approvals: Ministry of Education support to draft concept plan
Phase: Planning
Tender: Pending Ministry of Education funding approval
Occupancy: Pending Ministry of Education funding approval

Site 047 Guilford Park Secondary (18-Classroom Addition)

Address: 10707 146 Street
Approvals: Ministry of Education support to draft concept plan
Phase: Planning
Tender: Pending Ministry of Education funding approval
Occupancy: Pending Ministry of Education funding approval

Site 150 Tamanawis Secondary (15-Classroom Addition)

Address: 12600 66 Avenue
Approvals: Ministry of Education support to draft concept plan
Phase: Planning
Tender: Pending Ministry of Education funding approval
Occupancy: Pending Ministry of Education funding approval

Progress Report – Active Capital Projects

Please note that the completion/occupancy dates as indicated in this report are target dates only. These dates may change as the projects proceed and unknown circumstances are clarified.

Capital Project Executive Board Update:

The next Capital Project Executive Board meeting will be held on April 14, 2021.